



Westinghouse Electric Company
Nuclear Fuel
Columbia Fuel Fabrication Facility
5801 Bluff Road
Hopkins, South Carolina 29061
USA

SCDHEC, BLWM
Kim Kuhn
2600 Bull Street
Columbia, SC 29201

Direct tel: 803.647.1920
Direct fax: 803.695.3964
e-mail: joynerdp@westinghouse.com
Your ref:
Our ref: LTR-RAC-22-18

March 8, 2022

Subject: **February** 2022 CA Progress Report

Ms. Kuhn:

In accordance with Item 19 of Consent Agreement (CA) 19-02-HW, this progress report is being submitted to you, including the following requested information:

- (a) a brief description of the actions which Westinghouse has taken toward achieving compliance with the Consent Agreement during the previous month;
- (b) results of sampling and tests, in tabular summary format received by Westinghouse during the reporting period;
- (c) a brief description of all actions which are scheduled for the next month to achieve compliance with the Consent Agreement, and other information relating to the progress of the work as deemed necessary or requested by the Department; and
- (d) information regarding the percentage of work completed and any delays encountered or anticipated that may affect the approved schedule for implementation of the terms of the Consent Agreement, and a description of efforts made to mitigate delays or avoid anticipated delays.

In response to the above requirements, the following is being reported to the Department since the last progress report submitted on **February 10, 2022**. The following progress report is for work occurring from **February 1- 28, 2022**:

- (a) Actions during the previous month:
 - Completed the following to support **Calcium Fluoride (CaF₂) Pad Restoration** Activities:
 - Shipped 14 railcars containing 138 bags of CaF₂ in February per the 3rd NRC Alternate Disposal Request (ADR); this completed rail shipments of CaF₂ that began in November 2021.
 - Demobilized remaining project mats, rental equipment and US Ecology personnel.

- Completed the following to support **Cultural Resources Survey** Activities:
 - As recommended in the draft report, CFFF moved the Denley Cemetery fence out 10 feet on the eastern edge to protect a potential anomaly near the entrance fence.

(b) Results of sampling and tests:

- **None**

(c) Brief description of all actions which are scheduled for the next month:

In accordance with **Item 4** of the CA, Westinghouse will continue to implement the Work Plan to include the following actions:

- Continue working on item #6 of the Consent Agreement, the Remedial Investigation Report.
- Conduct soil sampling under two intermodal container storage sheds (S-04 and S-06) being removed from the Southern Storage Area Operable Unit.
- Complete draft Baseline Risk Assessment and begin CFFF internal review.
- Schedule a groundwater to surface water conceptual model discussion with DHEC personnel.

(d) Percentage of work completed and any delays encountered or anticipated:

- 45% of the **RI Report** scope is completed.
- 100% of Phase II **field** work scope completed.
- Currently there are no anticipated delays.

Respectfully,



Diana P. Joyner
Principal Environmental Engineer
Westinghouse Electric Company, CFFF
803.497.7062 (m)

cc: N. Parr, Environmental Manager
J. Ferguson, EH&S Manager
J. Grant, AECOM Project Manager
ENOVIA Records